Storm AXS Strikemaster.

	DC	AC
Volts to Power up unit.	10.4v	9.5v
Volts at which unit powers up.	7.25v	6.6v
Current at power up voltage with both relays NOT energized.	26mA	29mA
Current at power up voltage with both relays energized.	61mA	67mA
Current at MAX voltage with both relays NOT energized.	53mA	53mA
Current at MAX voltage with both relays energized.	115mA	105mA